

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names	3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter				
							Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug		
1	Maudlin HS - Bleacher Expansion, New Restroom Building & Existing Building Renovations Carolina HS - New Restroom Bldg., ADA Ramp at Existing Ticketbooth																						
2																							
3	SD/CMAR Selection	100 days	Mon 7/1/24	Fri 11/15/24																			
4	Develop Design Narrative	14 days	Mon 7/1/24	Thu 7/18/24																			
5	Design Narrative and Documents for CM General Conditions	1 day	Fri 7/19/24	Fri 7/19/24																			
6	Review, Pricing, CM Selection	51 days	Mon 7/22/24	Mon 9/30/24	5																		
7	CM NTP	1 day	Tue 10/1/24	Tue 10/1/24	6																		
8	Bleacher Bid Period & Approval	30 days	Mon 10/7/24	Fri 11/15/24																			
9	Design Development	30 days	Mon 7/22/24	Fri 8/30/24																			
10	Development	19 days	Mon 7/22/24	Thu 8/15/24	5																		
11	Complete DD Package	1 day	Fri 8/16/24	Fri 8/16/24	10																		
12	Owner Review	10 days	Mon 8/19/24	Fri 8/30/24	11																		
13	Construction Documents	36 days	Mon 9/2/24	Mon 10/21/24																			
14	Development	25 days	Mon 9/2/24	Fri 10/4/24	12																		
15	Complete CD Package	1 day	Mon 10/7/24	Mon 10/7/24	14																		
16	Final Owner and CMAR Review	10 days	Tue 10/8/24	Mon 10/21/24	15																		
17	SCOSF Plan Review	46 days	Mon 8/19/24	Mon 10/21/24																			
18	Table Top Review - DD Package This Week	5 days	Mon 8/19/24	Fri 8/23/24	11																		
19	Construction Document Review	10 days	Tue 10/8/24	Mon 10/21/24	15																		
20	Site Plan Reviews	30 days	Mon 8/26/24	Fri 10/4/24																			
21	Town and County	30 days	Mon 8/26/24	Fri 10/4/24																			
22	First Submission	10 days	Mon 8/26/24	Fri 9/6/24	18																		
23	Second Submission	10 days	Mon 9/9/24	Fri 9/20/24	22																		
24	Approval	10 days	Mon 9/23/24	Fri 10/4/24	23																		
25	Sanitary Sewer & Water	30 days	Mon 8/26/24	Fri 10/4/24																			
26	First Submission	10 days	Mon 8/26/24	Fri 9/6/24	18																		
27	Second Submission	10 days	Mon 9/9/24	Fri 9/20/24	26																		
28	Approval	10 days	Mon 9/23/24	Fri 10/4/24	27																		
29	Issue for Construction Documents	119 days	Tue 10/22/24	Fri 4/4/25																			
30	Develop/Submit	5 days	Tue 10/22/24	Mon 10/28/24	216																		
31	Advertise for Bids	5 days	Sun 11/3/24	Thu 11/7/24																			
32	Bid Period	30 days	Fri 11/8/24	Thu 12/19/24	31																		
33	Bid Negotiations	10 days	Mon 12/30/24	Fri 1/10/25																			
34	Final GMP	60 days	Mon 1/13/25	Fri 4/4/25	33																		
35	Southern Bleacher Company - Critical Path	246 days	Fri 7/19/24	Fri 6/27/25																			
36	Contract Executed w/ DLR Group	1 day	Fri 7/19/24	Fri 7/19/24																			
37	Develop Documents	30 days	Mon 7/22/24	Fri 8/30/24	36																		
38	Shop Drawings Complete	5 wks	Mon 9/2/24	Fri 10/4/24	37																		
39	Bleacher Order Placed	5 days	Mon 11/18/24	Fri 11/22/24	8																		
40	Bleachers Fabrication & Delivery (180 calendar days)	130 days	Mon 11/25/24	Fri 5/23/25	39																		
41	Install	5 wks	Mon 5/26/25	Fri 6/27/25																			
42	Construction	1 day	Mon 4/7/25	Mon 4/7/25																			
43	NTP	1 day	Mon 4/7/25	Mon 4/7/25	34																		
44	Completion																						
45	Key Dates																						
46	Stadiums Not In Use - 2024-2025 Winter	76 days	Mon 11/4/24	Mon 2/17/25																			
47	Stadiums Not In Use - 2025-2026 Summer	41 days	Mon 5/12/25	Mon 7/7/25																			
48	Last Day of School	1 day	Fri 5/23/25	Fri 5/23/25																			
49	First Day of School Estimated	1 day	Fri 8/1/25	Fri 8/1/25																			

Project: Maudlin & Carolina HS Date: Fri 7/19/24	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			