

**PRELIMINARY
PROJECT SCHEDULE**

ID	Task Name	Duration	Start	Finish	Predecessors	3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter	
						Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
1	Maudlin HS - Bleacher Expansion, New Restroom Building & Existing Building Renovations Carolina HS - New Restroom Bldg., ADA Ramp at Existing Ticketbooth																		
2																			
3	SD/CMAR Selection	17 days	Thu 9/5/24	Fri 9/27/24															
4	Short List	1 day	Thu 9/5/24	Thu 9/5/24															
5	Interviews	1 day	Wed 9/11/24	Wed 9/11/24															
6	CM Notice to Proceed	1 day	Fri 9/27/24	Fri 9/27/24															
7	Design Development	40 days	Mon 7/22/24	Fri 9/13/24															
8	Development	24 days	Mon 7/22/24	Thu 8/22/24															
9	Complete DD Package	6 days	Fri 8/23/24	Fri 8/30/24	8														
10	Owner/OSF Review	10 days	Mon 9/2/24	Fri 9/13/24	9														
11	Construction Documents	36 days	Mon 9/16/24	Mon 11/4/24															
12	Development	25 days	Mon 9/16/24	Fri 10/18/24	10														
13	Complete CD Package	1 day	Mon 10/21/24	Mon 10/21/24	12														
14	Final Owner and CMAR Review	10 days	Tue 10/22/24	Mon 11/4/24	13														
15	SCOSF Plan Review	46 days	Mon 9/2/24	Mon 11/4/24															
16	Design Development/Table Top Review	10 days	Mon 9/2/24	Fri 9/13/24	9														
17	Construction Document Review	10 days	Tue 10/22/24	Mon 11/4/24	13														
18	Site Plan Reviews	40 days	Mon 9/16/24	Fri 11/8/24															
19	Town and County	40 days	Mon 9/16/24	Fri 11/8/24															
20	First Submission	10 days	Mon 9/16/24	Fri 9/27/24	16														
21	Respond to Comments	10 days	Mon 9/30/24	Fri 10/11/24	20														
22	Second Submission	10 days	Mon 10/14/24	Fri 10/25/24	21														
23	Approval	10 days	Mon 10/28/24	Fri 11/8/24	22														
24	Sanitary Sewer & Water	40 days	Mon 9/16/24	Fri 11/8/24															
25	First Submission	10 days	Mon 9/16/24	Fri 9/27/24	16														
26	Respond to Comments	10 days	Mon 9/30/24	Fri 10/11/24	25														
27	Second Submission	10 days	Mon 10/14/24	Fri 10/25/24	26														
28	Approval	10 days	Mon 10/28/24	Fri 11/8/24	27														
29	Issue for Construction Documents	1 day	Mon 11/11/24	Mon 11/11/24															
30	Design Team Issues	1 day	Mon 11/11/24	Mon 11/11/24	28,22,14,17														
31	Bleacher Order - Critical Path	260 days	Mon 7/1/24	Fri 6/27/25															
32	Develop Engineered Documents	10 days	Mon 8/19/24	Fri 8/30/24															
33	Shop Drawings Complete	5 wks	Mon 9/2/24	Fri 10/4/24	32														
34	Bleacher Bid Period, Selection, Approval	30 days	Mon 10/7/24	Fri 11/15/24															
35	Bleacher Order Placed	5 days	Mon 7/1/24	Fri 7/5/24															
36	Bleachers Fabrication & Delivery (180 calendar days)	130 days	Mon 11/25/24	Fri 5/23/25	35														
37	Bleacher Installation	5 wks	Mon 5/26/25	Fri 6/27/25															
38	Key Dates of Note:																		
39	Stadiums Not In Use - 2024-2025 Winter	76 days	Mon 11/4/24	Mon 2/17/25															
40	Stadiums Not In Use - 2025-2026 Summer	60 days	Mon 5/12/25	Fri 8/1/25															
41	Last Day of School	1 day	Fri 5/23/25	Fri 5/23/25															
42	First Day of School	1 day	Mon 8/11/25	Mon 8/11/25															

PRELIMINARY

Project: Preliminary Schedule U Date: Wed 8/21/24	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			